QC-ABSTRACT

Name of Work:- Construction of Arch and Providing Interlocking Tiles In Front of Sai Baba Temple And Construction of RCC F for Ramp Near Ganesha Temple in Ward No 17 & Widening and Improvements to Road From BEL Circle to Mattikere Fly Ove BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	61.78 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	3.84 Tonne	1	1	-
3	M15	14.94 Cum	3	3	Concrete Cube Compressive Strength
4	M25	145.06 Cum	6	6	Concrete Cube Compressive Strength
5	M30	5.28 Cum	2	2	Concrete Cube Compressive Strength
6	Slab 100mm	171.24 Sqm	1	1	Compressive strength
7	Paver Blocks	535.42 Sqm	1	1	Compressive strength
8	Bricks	-	1	1	Compressive strength
9	Blocks	20.52 Sqm	1	1	Compressive strength
10	Kerb	641.00 Cum	1	1	Compressive strength
11	DLC	5.28 Cum	1	1	-
12	GSB-V	648.27 Cum	2	2	-

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner

13	WMM	692.68 Cum			-
	Gradation		4	4	-
	Aggregate Imoact Value		1	1	-
	Shape test		2	2	-
	Atterberg Limit		4	4	-
14	Stoneware Pipe 230mm	331 Rmtr	1	1	-
15	DBM	66.44 Cum	-	-	-
	Quality Binder		1	1	-
	Aggregate Imoact Value		1	1	-
	Shape test		1	1	-
	Specific Gravity		1	1	-
	Gradation		1	1	-
	Stability of Mix		1	1	-
	Bitumin Content		2	2	-
15	BC	56.18 Cum	-	-	-
	Quality Binder		1	1	-
	Aggregate Imoact Value		1	1	-
	Shape test		1	1	-
	Specific Gravity		1	1	-
	Gradation		1	1	-
	Stability of Mix		1	1	-
	Bitumin Content		2	2	-

Cubes

0-5 m^3 1set
6-15 m^3 2set
16-30 m^3 3set
31-50 m^3 4 set
Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner